BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Improvements to roads & drains at Ravindra Nagara and other Surrounding area in Ward No 13, Shettyhalli Sub Division*
2	Estimated cost and Technical Sanction NO and Date	Rs.30.00 Lakhs, T.S No.50/19-20, 31.08.2019
3	Amount of Tender	3000000.00
4	Job Code No	013-19-000028
5	Name & Address of the contractor	KRIDL
6	Aggrement No & Date	EE/DD/AGR/393 /19-20, Dt.17.09.2019
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/393 /19-20, Dt.17.09.2019
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	17-12-2019
10	Date of receipt of application in Sub Division	17-12-2019
11	Weather time extended	conanted
12	Due date of Starting the work	–
13	Due date of completion of the work	17-08-2021
14	Actul Date of completion of the work	17-08-2021
15	Progress achieved during first extension	–
16	Time extension period applied for	–
17	No of Days	607
18	Time Extension Recommended	Yes

Scanned By Scanner Go

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	Nil
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	—
24	Weather Reply received action taken on the contractor	—
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Time Extn may be granted upto a fixing & 2dly for a period of 6000 days

ASSISTANT ENGINEER

ASSISTANT ENGINEER
Shettyhalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Application Penalty may be levied.

Scanned By Scanner Go